

South West Devon Waste Partnership
Latest Project Programme – 14th July 2011

Milestone	FBC Programme Feb 2011	Current agreed/ <i>anticipated</i> programme	Status	Comments
Finalise Contract	Mar 2011	Mar 2011	Completed Mar 11	Finalise Contract for award
Defra Approve FBC	Feb 2011	Mar 2011	Completed 25 Mar 2011	Defra FBC process & approval
Contract Award and Final Close	Mar 2011	Mar 2011	Completed 25 Mar 2011	25 th March 2011
MVV Submit Planning application	Mar 2011	15th April 2011	Completed May 10th 2011	Delayed due to MVV finalisation of planning application
MVV Submit Environmental Permit application	Mar 2011	20th April 2011	Completed June 6th 2011	Delayed due to MVV finalisation of permit application
Planning Application Approval	Jan 2012	20th Jan 2012		It is hoped that application will be taken to a Planning Committee in December 2011
Planning JR period	N/A	20th April 2012		
Construction Start on Site	Apr 2012	27th April 2012		Subject to planning approval
Environmental Permit Application Approval	Mar 2012	Mid 2012		Permit not required until plant becomes operational hence not on critical path
Start of Hot Commissioning	Aug 2014	15th Sept 2012		MVV are anticipating receiving 100% of SWDWP waste soon after hot commissioning date
Operational Service	Nov 2014	25th Nov 2014		2014 operational date subject to receiving planning approval