

South West Devon Waste Partnership
Latest Project Programme – 27th October 2011

Milestone	FBC Programme Feb 2011	Current agreed/ <i>anticipated</i> programme	Status	Comments
Finalise Contract	Mar 2011	Mar 2011	Completed Mar 11	Finalise Contract for award
Defra Approve FBC	Feb 2011	Mar 2011	Completed 25 Mar 2011	Defra FBC process & approval
Contract Award and Final Close	Mar 2011	Mar 2011	Completed 25 Mar 2011	25 th March 2011
MVV Submit Planning application	Mar 2011	15th April 2011	Completed May 10th 2011	Slight delay due to MVV finalisation of planning application
MVV Submit Environmental Permit application	Mar 2011	20th April 2011	Completed June 6th 2011	Slight delay due to MVV finalisation of permit application
Planning Application Approval	Jan 2012	22nd Dec 2011		The application is currently scheduled to be taken to Planning Committee on 22 nd December 2011 – this is ahead of MVV's anticipated date of January 2012
Planning JR period	N/A	20th April 2012		JR period expiry is subject to actual planning approval date
Construction Start on Site	Apr 2012	27th April 2012		Subject to planning approval
Environmental Permit Application Approval	Mar 2012	Mid 2012		Permit not required until plant becomes operational hence not on critical path
Start of Hot Commissioning	Aug 2014	15th Sept 2012		MVV are anticipating receiving 100% of SWDWP waste soon after hot commissioning date
Operational Service	Nov 2014	25th Nov 2014		2014 operational date subject to receiving planning approval