

**South West Devon Waste Partnership**  
**Outline Project Programme (post procurement) – 26<sup>th</sup> July 2012**

Milestone	FBC Programme @ Feb 2011	Current agreed/ anticipated programme	Status	Comments
Finalise Contract	Mar 2011	Mar 2011	<b>Completed Mar 11</b>	Finalise Contract for award
Defra Approve FBC	Feb 2011	Mar 2011	<b>Completed 25 Mar 2011</b>	Defra FBC process & approval
Contract Award and Final Close	Mar 2011	Mar 2011	<b>Completed 25 Mar 2011</b>	25 <sup>th</sup> March 2011
MVV Submit Planning application	Mar 2011	15 <sup>th</sup> April 2011	<b>Completed May 10 2011</b>	Slight delay due to MVV finalisation of planning application
MVV Submit Environmental Permit application	Mar 2011	20 <sup>th</sup> April 2011	<b>Completed June 6 2011</b>	Slight delay due to MVV finalisation of permit application
Planning Application Approval	Jan 2012	Jan 2012	<b>Completed 3<sup>rd</sup> February 2012</b>	The application was approved by Planning Committee on 22 <sup>nd</sup> December 2011 - decision document issued 3 <sup>rd</sup> Feb 2012
Planning Judicial Review (JR) period	N/A	3 <sup>rd</sup> May 2012	A JR challenge application was received on 19 <sup>th</sup> March 2012 and was dismissed on 29 <sup>th</sup> June 2012	JR period expires 3 months after formal planning decision issued.
Main Construction Start on Site	Apr 2012	8 <sup>th</sup> August 2012	Pre-commencement site preparation works underway having commenced on 26 <sup>th</sup> March 2012	Subject to discharging of necessary planning conditions and completion of pre-commencement works – currently slightly behind programme.
Environmental Permit Application Approval	Mar 2012	Mid 2012	<b>Complete Permit issued 6<sup>th</sup> March 2012</b>	Permit not required until plant becomes operational hence not on critical path
Start of Hot Commissioning	Aug 2014	15 <sup>th</sup> Sept 2014		Date subject to completion of construction on site. MVV are anticipating receiving 100% of SWDWP waste soon after hot commissioning date
Operational Service	Nov 2014	25 <sup>th</sup> Nov 2014		Operational date subject to completion of construction on site and hot commissioning.