

South West Devon Waste Partnership
Outline Project Programme (post procurement) – 11th April 2013

Milestone	FBC Programme @ Feb 2011	Current agreed/ anticipated programme	Status	Comments
Finalise Contract	Mar 2011	Mar 2011	Completed Mar 11	Finalise Contract for award
Defra Approve FBC	Feb 2011	Mar 2011	Completed 25 Mar 2011	Defra FBC process & approval
Contract Award and Final Close	Mar 2011	Mar 2011	Completed 25 Mar 2011	25 th March 2011
MVV Submit Planning application	Mar 2011	15th April 2011	Completed May 10 2011	Slight delay due to MVV finalisation of planning application
MVV Submit Environmental Permit application	Mar 2011	20th April 2011	Completed June 6 2011	Slight delay due to MVV finalisation of permit application
Planning Application Approval	Jan 2012	Jan 2012	Completed 3rd February 2012	The application was approved by Planning Committee on 22 nd December 2011 - decision document issued 3 rd Feb 2012
Planning Judicial Review (JR) period	N/A	3rd May 2012	Completed	A JR challenge application was received on 19 th March 2012 and was dismissed on 29 th June 2012. The period for lodging any JR expired 3 months after formal planning decision issued.
Main Construction Start on Site	Apr 2012	8th August 2012	Completed Main works started 15th August 2012	Main Works started behind MVVs original programme due to time taken to discharge all necessary planning conditions and following pre-works which commenced on 26 th March 2012. MVV believe they can recover lost time
Environmental Permit Application Approval	Mar 2012	Mid 2012	Complete Permit issued 6th March 2012	Permit not required until plant becomes operational hence not on critical path
Start of Hot Commissioning	Aug 2014	10th Nov 2014	MVV anticipate 6 week delay to Contract Programme due to late start on site and adverse weather.	Actual date will be subject to completion of construction on site. MVV are anticipating receiving 100% of SWDWP waste
Operational Service	Nov 2014	7th Jan 2015	MVV anticipate 6 week delay to Contract Programme due to late start on site and adverse weather.	Actual operational date subject to completion of construction on site and hot commissioning.