CONDITIONS	COMMENTS	<u>STATUS</u>
1) List of Approved drawings:		
 PA01 A Site Location Plan May 2011 A3 1:10,000 scale 		
 PA02 B Planning Application Boundary May 2011 A1 		
1:3,000 scale		
■ PA03 - Existing Site Topography May 2011 A1 1:1,250		
scale		
 PA04 B Aerial Photograph May 2011 A3 		
 PA05 0 Proposed Site Layout May 2011 A0 1:500 scale 		
 PA06A - Proposed North-West Elevation May 2011 A0 		
1:250 scale		
 PA06B - Proposed South-East Elevation May 2011 A0 		
1:250 scale		
 PA06C A Proposed North-East Elevation A0 1:250 		
Corrected and re-submitted 18 November 2011		
 PA06D A Proposed South-West Elevation A0 1:250 		
Corrected and re-submitted 18 November 2011		
 PA07A 0 Longitudinal Section of Entire Main Building 		
May 2011 A0 1:250 scale		
 PA07B 0 Longitudinal Section of Water Treatment 		
Building May 2011 A1 1:250 scale		
■ PA07C 0 Cross Section of Waste Bunker and Bale		
Store Building May 2011 A1 1:250 scale		
 PA07D 0 Longitudinal Section of Turbine Hall May 		
2011 A1 1:250 scale		
 PA07E 0 Longitudinal Section of Tipping Hall May 2011 		
Al 1:150 scale		
 PA08A 0 EfW CHP Building Floor Plans 1 May 2011 A0 		
I:248 scale		

- PA08B 0 EfW CHP Building Floor Plans 2 May 2011 A0

 1:250 scale

 PA08D Proposed Roof Plan May 2011 A0 1:250 scale
 PA08E 0 EfW CHP Building Switch Gear and Control Rooms May 2011
- PA09A Proposed Administration Building Floor Plans and Roof Plan May 2011 A0 1:100 scale
- PA09B Proposed Administration Building Elevations and Section May 2011 A0 1:100 scale
- PAIO Proposed Air Cooled Condensers Plan, Sections and Elevations May 2011 A1 1:250 scale
- PAII Gatehouse Plan and Elevations May 2011 AI 1:50 scale
- PA12 Stores and Workshop Plans and Elevations May 2011 A1 1:200 scale
- PA13 Proposed Cycle Shed May 2011 A3 1:50 scale
- PA14 0 Transformer Enclosure May 2011 A2 1:250 scale
- PA15 0 Emergency Generator Elevation and Section May 2011 A2 1:250 scale
- PA16 North Intake Substation Details May 2011 A3 1:50 scale
- PA17 R Landscape Masterplan Revised Sep 2011 A1 1:1,250 scale
- PA18A I Landscape Sections I-I and 2-2 Revised Nov 2011 A1 1:500 (section) 1:2,000 (key plan)
- PA18B B Landscape Section 3-3 May 2011 A1 1:500 (section) 1:2,000 (key plan)
- PAI8C B Landscape Section 4-4 May 2011 AI 1:500

Monitoring Complian	ice with Conditions and Clauses
(section) 1:2,000 (key plan) PA18D A Landscape Section 5-5 PA18E A Section 6 Roof Terrace to 9 Talbot Gardens Nov 2011 A3 Not to scale PA19A B Site Access Right Turn Option Revised – Sep 2011 A1 1:500 scale PA19B A Site Access Long Section Revised – Sep 2011 A1 1:500 (horizontal) 1:100 (vertical) PA19D A Site Access Right Turn Option Excedence Pathways and Overland Flow Routes Nov 2011 A1 1:750 scale PA19E A Drainage Grip Nov 2011 A3 1:20 scale PA20A - Bull Point Access Road May 2011 A1 1:500 (plan) 1:500 (horizontal) 1:100 (vertical) PA20B - Bull Point Road Access Tracking May 2011 A1 1:500 scale PA20C A Bull Point Road Access Exceedence Pathways and Overland Flow Routes Nov 2011 A1 1:500 scale PA21 E Drainage Layout Plan Sep 2011 A3 1:1,250 scale PA21-1 - Drainage Layout Plan – Bull Point Access Road Detail Sep 2011 A3 1:1,000 scale PA22 - Clear Span Bridge Plan and Elevation May 2011 A1 1:200 (plan) 1:100 (elevation)	

Appendix I - Planning Permission for North Yard Energy from Waste Plan (11/00750) Monitoring Compliance with Conditions and Clauses

- PA23 Connections to Infrastructure May 2011 A1 1:3,000 scale
- 009-02-D123356-406- Construction Works Phasing Plan Nov 2011
- PA24B Rev. B A38 Weston Mill Junction slip roads dated 19 October 2011

On 18th July applicants applied for a drawing variation with the following two drawings to supersede Drawing PA22: Clear Span Bridge Plan and Elevation:

PLY-KCL-CLD-0030020-P0UYY0000000-05-KCL2:
 Access Bridge Plan GA at Road Level

PLY-KCL-CLD-0030021-P0UYY0000000-06-KCL2:
 Access Bridge Sections and Elevations

List of Approved Schemes

- Scheme for surface water management for the Base Enhancement Works required by condition 9 approved 7th March 2012: drawings 0060130-01; 0060230-03; 0060330-02; 0060430-03; 0060910-01; PA19D-A; PA20C-A and the drainage calculations and measures to prevent pollution of the water environment within the Pollution Prevention Plan; and the proposed maintenance and management of the drainage system and procedures C1005/014 PEfW-WMP –rev7 and drawing 2011-11-01
- CEMP required by condition 18 approved on the 10th May 2012, document 01-EC-11 pc 040512 doc x with the addendum received 4th May with addition of an attachment 13 --Vegetation and Clearance Plans dated 1st May (with areas coloured

Approved 31st July 2012

Approved

Approved

romeornig Compilance wie	ii Collultions and Clauses	
	green) and drawing 47031683-300 rev C (with	
	hedge and tree removals identified).	
	Pollution minimisation Protocol document 090312	
	approved 13 th March to comply with condition 22	
	Details of Acoustic barriers drawings 0060050-01;	Approved
	0060920-02; PA18F-revB (and Acoustic Technical	
	Note) approved to comply with condition 24.	
•	Street details approved to comply with condition	Approved
	33 shown on drawings 0060100-01; 0060105-02;	• •
	0060115-01; 0060120-01; 0060121-01; 0060125-	
	01; 0060126-01; 0060127-01; 0060130-01;	Approved
	0060200-03; 0060205-02;0060215-01; 0060220-02;	PProceeding
	0060221-03; 0060222-02; 0060225-02; 0060226-	
	02; 0060227-02; 0060228-02; 0060230-03;	
	0060300-03; 0060305-02; 0060315-01 0060320-02;	
	0060321-02; 0060325-02;0060326-02; 0060330-02;	
	0060400-03;0060405-02; 0060415-01; 0060420-02;	
	0060421-02; 0060425-02;0060426-02; 0060427-02;	
	0060428-02; 0060430-03; 0060440-02; 0060452-	
	02; 0060480- 03;0060900-02; 0060901-02;	
	0060910-01; 0060920-02; and 47031683-300 Rev C	
	Construction Traffic Management Plan (required by	
	conditions 35 and 48 approved)	
	Construction site access details drawing KCL	
	-	Approved
_	(approved -required by condition 36).	Approved
•	HGV Route Plan during construction drawing	Annuavad
	060212 (required by condition 42 approved)	Approved
•	Improvement details at junction of the A38	A
	Parkway with Weston Mill Drive drawing	Approved

PA24RevB with Road Safety Study and Technica	
Note (required by conditions 44 and 46)	
■ The Landscaping details shown on drawings D	Approved
123356-001-Z; 012-D; 013-B; 014; 015; 016; 200-	
A; 201-C; 202-D; 204-B; 205-B; 206-A; 301-F; 304	
305-B; 306; 307-A; 308-A; 309-A; 408-B; 500-A	
501-A; 502; 503; 504-A; 601; 602-A; 603; 604; 605-	
A; 606-A; 607-A; 608-A; 609; 610-A; 611; 612; 613	
614; 615A; 616; 617; 618; 619; and 620 (approved	
to comply with the requirements for such by	,
condition 50) and the Camels Head Junction	
Sculpture Area Plan and section drawing 305-B was	Approved
accepted to comply with condition 50 on 7 th March	
and as part of the Entrance Sculpture scheme	•
required by condition 3 (emails confirming	
agreements dated 22 nd May 2012).	
■ Amenity Complaints Protocol documents	
MED/WI/Complaints/01 and VA-4.2-01MED	1
(approved to comply with the requirements for	•
such by condition 56).	
 Measures to control pests/vermin/odours during 	Approved
construction (approved 30th May to comply with	
CEMP condition 18)	
■ Weekend/extended hours working 8 th ,9 th ,10 th June	Approved
(approved Ist June to comply with CEMF	
condition 18)	
■ Treatment of unforeseen land contamination	Approved
(approved 8th June to comply with CEMF	
condition 18)	

	ce with Conditions and Clauses	
	 Operational Odour, Litter and Dust Management Plan approved 10th August (condition 23) 	
	 Local Employment Scheme approved 15th June 2012. 	Approved
	 Temporary site investigation works in the Stage 2 Main Construction area (approved 2nd July to comply with CEMP condition 18 and phasing plan 	Approved
	condition 4) Reduction of piling programme and use of 7 rigs	Approved
	instead of 3 -variation of CEMP (approved 16 th August 2012) Community Trust Scheme Plan approved 4 th July 2012.	Approved
	 Ecological mitigation Enhancement Management Plan approved 6th August 	Approved
	 Noise Management Plan approved 10th August. Air Quality Management Plan approved 10th 	Approved
	August Surface Water and Swale Management Plans	Approved
	approved 13th August	Approved
		Approved
COMMENCEMENT (2)The development hereby permitted shall be commenced before the expiration of three years from the date of this permission		

Monitoring Compliance with Conditions and Clauses

ENTRANCE SCULPTURE

(3)The entrance sculpture shall be provided in the location shown on the approved Landscape Masterplan PA17R prior to the Energy from Waste plant becoming operational It shall be provided in accordance with a 2 Stage 'Expression of Interest' Design Competition mechanism as suggested by the applicants in their submission of 8th December or in accordance with such other schemes as may be agreed with the Local Planning Authority

The base area for the sculpture will be part of stage 2 works and the Design Competition Brief and timetable and Panel needs agreement before operation –all within applicant's £30,000 budget. The 1:100 scale detailed Camels Head Junction Sculpture Area plan and section drawing 305-revB was accepted to comply with condition 50 on 7th March and as part of the Entrance Sculpture scheme required by condition 3 (emails confirming agreements to updated text and drawings dated 29th May).Other approved detailed landscape plans approved 7th March relating to this area are platform detail drawing 014 (also on the approved scheme document); general planting plan 500 rev A; and hedge planting drawing 504 rev A.

Awaited

PHASING OF DEVELOPMENT

- (4) The works comprised within the area delineated as Stage 2 on drawing number 009-02-D123356-406 (the main construction works) of the development hereby permitted shall not be commenced before the works within the area delineated as Stage I on drawing number 009-02-D123356-406 (the Base Enhancement Works) are completed to the satisfaction of the local planning authority and the developer shall notify the Local Planning Authority in writing of the following dates:
 - a) 2 weeks in advance of the date of commencement of the construction of Base Enhancement works;
 - b) 2 weeks in advance of the date when the main construction works commences.

Yes in respect of (a) —Notice given 03/02/2012 that date of commencement of the construction of Base Enhancement works would be 20/02/2012;

In respect of (b) Notice given 23/07/2012 that date of commencement of the construction of Main Development works would be 06/08/2012 subject to discharge of conditions/clauses and applicants indicated intention to commence stage 2 Main Construction Works on 14th August after receiving formal confirmation that Base Enhancement Works were satisfactory. Applicants reminded of need for condition 45 junction details to be discharged.

Applicants indicated on 11th June that they would be

Applicants indicated on Π^{tn} June that they would be submitting application for a revised Stage I area (and revision

Tromcoring Compilance with Conditions and Clauses		
	to the approved CEMP –condition 18) to enable some site investigation earthworks to be undertaken on the main site as part of the Base Enhancement Works. Chairman of Planning rang 14 th June and requested to see the details when submitted. Initial submission received 19 th June required clarification and non-material change submitted 25 th June (Chairman advised) and approved 2 nd July for a temporary 6 week period following commencement. On the 13 th and 23 rd July applicants indicated that subject to the satisfactory discharge of the relevant planning conditions and section 106 agreement obligations, it was their intention to commence the construction of the Main Development Works on 6th August 2012.Site inspected on 25 th July and following confirmation that part of re-aligned fence adjacent to North Yard Access Road would be completed in Autumn formal approval issued 14 th August to completion of Base Enhancement Works. Applicants indicated intention to commence stage 2 Main Construction Works on 14 th August and reminded of need for condition 45 junction details to be formally discharged.	Approved
DECISION NOTICE REQUIREMENTS (5)From the date of commencement of the development a copy of this planning permission and all documents approved in accordance with it shall be kept at the Site, made known to the person responsible for operations on the Site, and kept available for inspection during working hours.	Notified 8 th March that site telephone number will be: 07786 626 515. Check carried out 25 th July –copy of planning documents on site. Notified 13 th August of email contact details for Construction Director, Site manager and Community Liaison Manager	

	ce with Conditions and Clauses	
HEIGHT AND EXTERNAL MATERIALS OF MAIN BUILDING (6)No part of the main building (other than rib columns and the chimney stack) shall exceed 45m in height and the principal external materials and colours of the buildings shall be as shown on Drawings PA06; PA09B; PA10; PA11; PA12: unless otherwise agreed in writing by the Local Planning Authority: Plinth: Concrete panels with limestone colour render; East and West facade wall cladding: Kingspan Longspan in grey, green, blue and red with grey louvres at the base and white louvres at the top; Roofing and north and south wall cladding: Kalzip standing seam aluminium roofing material; Air cooled condensers: Kalwall opaque cladding on an angular frame	No check required yet	
WASTE CATEGORY AND PUBLIC SAFETY (7)No loads of hazardous waste material shall be accepted at the site for treatment and no high, medium or low or very low level radioactive waste shall be accepted for disposal in the EFW plant, except with regard to low level radioactive waste found typically within municipal waste.		
RECYCLING WASTE INDUSTRIAL BOTTOM ASH (IBA) (8)At least 95% of the IBA produced at the plant shall be recycled and not sent to landfill and records of this shall be kept and procedures for making this available to the lpa shall be in accordance with details agreed in writing by the lpa prior to development within the area delineated as Stage 2 on drawing number 009-02-D123356-406 (the Main Construction	Following legal challenge, the requirements and intentions of this condition (and the Committee report relating to it) have been considered by the Administrative Court and the Court of Appeal and have been found to be sound. Informal drafts received 15 th May and 15 th June and 13 th July informal responses given 12 th June and 5 th July.) Chairman of	

Works). The details shall also include the procedures that will be followed to try to secure the use of treated bottom ash as an aggregate for local infrastructure and engineering projects and the mechanisms for ensuring a landfill diversion factor of at least 95%.	Planning rang 14 th June and requested to see the details when submitted. Submitted 19 th July and Chairman advised and EA comments sought. Suggestion given for statement to avoid stockpiling sent 1 st August 2012 and Addendum received 2 nd August 2012 and Chairman advised 3 rd August 2012. Scheme approved 9 th August.	Approved
SURFACE WATER MANAGEMENT STAGE I (9) No development within the area delineated as stage I on drawing number 009-02-D123356-406 (the Base Enhancement Works) shall be commenced until details of a scheme for the provision of surface water management for the Base Enhancement Works has been submitted to and approved in writing by the Local Planning Authority. The details shall include:- details of the drainage during the relevant construction phase; details of the final sustainable drainage scheme; provision for exceedance pathways and overland flow routes; measures to prevent pollution of the water environment beyond the site a timetable of construction; a construction quality control procedure; a plan for the future maintenance and management of the system and overland flow routes. Prior to operation of the site it shall be demonstrated to the satisfaction of the Local Planning Authority that relevant parts of the scheme have been completed in accordance with the	These details were agreed 7 th March subject to: I Site office contact details being provided prior to commencement of development. (Notified 8 th March that site telephone number will be: 07786 626 515.A site visit check was carried out by Jeremy Sable I7 th May and applicants reminded of this requirement) 2 A detailed plan of the proposed green swales (within vicinity of 4 car park bays SW of the proposed weighbridge and SE of the proposed new bridge deck) being submitted to, and approved in writing by the lpa, prior to the commencement of stage 2 works. Following informal comment —email 21 st May to MVV re visitor parking area — revised details for this area submitted 18 th July and approved 31 st July. 3 Existing trees along the creek side north of the	Approved

	ee with Conditions and Clauses	
details and timetable agreed. The scheme shall thereafter be	proposed new access road being protected from damage	
managed and maintained in accordance with the approved	during drainage and construction engineering works in that	
details unless otherwise approved in writing by the Local	area. (site visit check carried out 17 th May –OK)	
Planning Authority.		
SURFACE WATER MANAGEMENT STAGE 2		
(10)No development within the area delineated as stage 2 on		
drawing number 009-02-D123356-406 (the main construction	Details received by hand 19th June and EA suggested that	
works) shall be commenced until details of a scheme for the	further information needed 13th July and these were received	
provision of surface water management for the main	30th July then withdrawn as EA still had concerns. Additional	
construction works has been submitted to and approved in	information submitted 3 rd August and scheme approved 13 th	Approved
writing by the Local Planning Authority. The details shall	August 2012 subject to:	
include:-	I) Records being kept during the construction phase to	
	demonstrate to the written satisfaction of the local	
details of the drainage during the relevant	planning authority that the system has been	
construction phase;	constructed in accordance with the submitted details.	
 details of the final drainage sustainable scheme; a timetable of construction; 		
 a construction quality control procedure; 		
 a plan for the future maintenance and management 		
of the system and overland flow routes.		
 measures to prevent pollution of the water 		
environment beyond the site		
Prior to operation of the site it shall be demonstrated to the		
satisfaction of the Local Planning Authority that relevant parts		
of the scheme have been completed in accordance with the		
details and timetable agreed. The scheme shall thereafter be		
managed and maintained in accordance with the approved		
details unless otherwise approved in writing by the Local		

Planning Authority.		
SURFACE WATER MANAGEMENT OF SWALE (11)No development within the area delineated as stage 2 on drawing number 009-02-D123356-406 (the main construction works) shall be commenced until details of the swale to be constructed along the western boundary of the site has been submitted to and approved in writing by the Local Planning Authority. Prior to operation of the site it shall be demonstrated to the satisfaction of the Local Planning Authority that relevant parts of the scheme have been completed in accordance with the details and timetable agreed. The scheme shall thereafter be managed and maintained in accordance with the approved details unless otherwise approved in writing by the Local Planning Authority.		Approved
DESIGN OF ACCESS BRIDGE AND RELATED SECURITY SCREEN (12)No development within the area delineated as stage 2 on drawing number 009-02-D123356-406 (the main construction works) shall be commenced until details of the vehicular access bridge and related security screen has been submitted to and approved in writing by the Local Planning Authority. Prior to operation of the site it shall be demonstrated to the satisfaction of the Local Planning Authority that relevant parts of the scheme have been completed in accordance with the details and timetable agreed. The scheme shall thereafter be managed and maintained in accordance with the approved	Draft details received by hand 19 th June and 13 th July of proposed change to the detail design of the access bridge structure due to construction constraints. Applicants' formal submission 17 th July approved 31 st July (see also condition 1 and 9 and 33).	Approved

details unless otherwise approved in writing by the Local Planning Authority.	
FLOOD EMERGENCY MANAGEMENT PLAN (13)No development approved by this permission shall be brought into use until a flood warning and evacuation procedure has been submitted to and agreed in writing by the Local Planning Authority.	
works the applicant shall install the approved ground gas protection measures to a level of CS3 of BS8485:2007 (referring to tables 2 and 3) The Local Planning Authority must be given two weeks written notification of commencement of the remediation scheme works. Following completion of measures identified in the approved ground gas remediation scheme, a verification report (referred to in PPS23 as a validation report) that demonstrates the effectiveness of the remediation carried out must be produced, and is subject to the approval in writing of the Local Planning Authority. This report must include independent verification of remediation measures in accordance with the agreed terms.	On the I I th July applicants suggested that the condition should not have been drafted as a pre-main works condition as its implementation is actually part of the main construction works. Applicants require that the gas protection installation should be within 2 months of commencement. Positive conditional response given 30 th July (following discussion with Senior lawyer legal services).
SITE PREPARATION AND INVESTIGATION OF LANDSCAPED AREAS (15)Prior to the plant being brought into use, an investigation	No check required vet

ce with Conditions and Clauses
Report on discovery of some asbestos containing material
(ACM) and remediation scheme received 30 th May
2012 and agreed 8th June in accordance with
condition 18 – approved CEMP. A Consignment note dated
29 th June confirmed disposal at an approved disposal site
(Deepmoor landfill site EX38 7JA).
No check required yet

shall be submitted to and approved in writing by the Local Planning Authority. The wood must not at any time be opened for general public access without written approval by the Local Planning Authority following robust risk assessment by the applicant and any necessary remediation. CONSTRUCTION ENVIRONMENTAL MANAGEMENT PLAN		
(18). No development shall take place until a Construction Environment Management Plan (CEMP) has been submitted to and approved in writing by the Local Planning Authority. The approved plan shall set out the arrangements for managing all environmental effects of the development during the construction period, including but not limited to: traffic, temporary site security fencing, artificial site illumination, noise, vibration, control of vermin, dust including management of stockpiles, air pollution and odour, including those effects from any decontamination of the land, wheel wash facilities, the control of mud on roads and crushing and piling operations. The agreed CEMP shall be implemented in full throughout the duration of the construction works, unless a variation is agreed in writing by the Local Planning Authority, in advance.	These details were agreed 13 th March and with revisions on the 10th May 2012, subject to: 1) Details shall be submitted to the local planning authority of the control measures specified in Attachment 4 of the CEMP for each of the following phases prior to the commencement of development in that phase: • Earthworks and Excavations (Main construction months 1 & 2) • Rotary Bored Piling (Main construction months 2-8) • Reinforced Concrete Construction (Main construction months 2-13) • Steelworks and Cladding Erection (Main construction months 14-21) The development within each phase shall take place strictly in accordance with the approved detailed control measures. 2) Throughout the construction period construction traffic shall follow routes away from the identified local sensitive receptors unless in accordance with temporary arrangements agreed in writing by the local planning authority. 3) Excepting temporary emergency works there shall be no	Approved

Monitoring Compliance with Conditions and Clauses

Construction works.

use of equipment outside normal site working hours without the prior written approval of the local planning authority.

(An application for works mainly over the weekend of 8th/9th/10th June received 28th May —with clarifications obtained 30th May — approved 1st June and copy of neighbour notification received 8th June. Notice was also received on 31st August that someone would be on site overnight watching instruments linked with a couple of test piles -temporary lighting but no working - within the following 3 weeks.)

4) Measures for the control of pests/vermin and odours shall be submitted to the local planning authority within two months of this decision notice and the approved scheme shall be carried out prior to the commencement of any Main

Reminder sent as details of these measures were required – received by email 16th May, and applicant confirmed 24th May in an additional formal statement that they will be setting up a local pest control contract –**Approved** 30th May 2012. (MVV stated in update on 6th September that two tenders had been received and on the 19th September confirmed that they had appointed Rentokill who would be on site).

Applicants indicated on IIth June that they would be submitting application for a revised Stage I area (and temporary revision to the approved phasing - condition 4) to enable some site investigation earthworks to be undertaken on the main site as part of the Base Enhancement Works. Chairman of Planning rang I4th June and requested to see the details when submitted. Initial submission received 19th June

Approved

Approved

Monitoring Compliance with Conditions and Clauses

required clarification and non-material change submitted 25th June (Chairman advised) and the proposal was **approved** 2nd July subject to compliance with the above conditions and for a temporary 6 week period following commencement.

Notified by email on the 10th July that the applicants required a variation to the piling concept in the approved CEMP to reflect a revised methodology and programme for the piling works to be carried out in the Main Works Construction period .The applicants provided these details with revised noise implications on 17th July and informal comment response given 30th July. Formally received 1st August --Reduction of piling programme and use of 7 rigs instead of 3 -variation of CEMP (approved 16th August 2012) subject to:

1) During the period when piling activities take place on the main construction site, 'rest periods' each of 30 minutes minimum duration shall take place between the hours of 10:00 and 11:00 (morning break) and 13:00 and 14:00 (lunch time break). The location of piling rigs will be planned to avoid simultaneous operation in areas of the site near to the closest receptors but in the event that piling activities have to be concentrated in the 'intensive piling zone' shown in the location on the attached drawing Figure 1 an additional rest period of minimum 30 mins duration will take place between the hours of 15:30 and 16:30.

Approved

Approved

	ce with Conditions and Clauses	
	No piling rigs will be in use for the duration of these rest periods.	
	2) No more than 7 piling rigs shall be operated on the	
	site.	
NOISE LEVELS DURING CONSTRUCTION (19)The noise levels indicated within the submitted Acoustics Technical Note dated 28th July 2011 are the maximum permitted levels. If during the stage 1 and stage 2 construction phases of the development noise levels exceed the approved limits then the noisy activity shall cease until such time as noise reduction measures have been carried out. Noise monitoring shall then be carried out to verify that the noise levels do not exceed the approved limits.	Check when undertaking Site visits. PPS Unit have been monitoring noise. Advised on the 25 th September that the Noise Monitoring Steering Group (required by the \$106) is to meet shortly (includes representatives of the PPS Unit , the EA and MVV).	
COMMISSIONING MANAGEMENT PLAN (20)Prior to the commencement of the commissioning phase, a written Commissioning Management Plan and timetable of operation for the commissioning phase shall be submitted in writing to the Local Planning Authority for approval. This plan shall indicate each stage of the commissioning phase, any potential impact on residents, timetable of events, mitigation controls and consideration of weather conditions, and how the information will be made available to the public. The commissioning shall not commence without written approval of the Commissioning Management Plan by the Local Planning Authority. The approved Commissioning Management Plan shall be followed throughout. Any alteration to the plan shall	No check required yet	

not be made without the prior written approval of the Local Planning Authority.		
OPERATIONAL NOISE AND START-UP NOISE PROTOCOL		
(21)During the operational phase of the development, prior to		
any planned noisy events (e.g. testing the operation of the	No check required yet	
emergency pressure valve, steam purging) the Local Planning		
Authority shall be given written notice of the events, which		
shall not be carried out other than between the following		
hours:		
09:00 - 17:00 Monday to Fridays. No such planned noisy		
events shall take place on Saturdays, Sundays, Public or Bank		
Holidays. Prior to re-start of the facility after either		
breakdown or maintenance shut-down the re-start process		
should be planned so that all noisy events during the process,		
such as exhaust steam valve testing, will not occur outside the		
following hours: 0900-1700 Monday-Fridays and 1000-1600		
Saturdays and Sundays. A protocol for the procedures to be		
followed to avoid noisy activities such as exhaust steam valve		
testing occurring at unsocial hours outside 0900-1700 Monday		
to Fridays shall be submitted to, and receive the written		
approval of the Local Planning Authority prior to the		
commissioning of the plant. Evidence of adherence to this		
protocol shall be maintained by the operator for inspection by		
the Local Planning Authority when requested.		
POLLUTION MINIMISATION PROTOCOL - SITE TRAFFIC		
(22)Prior to the commencement of site preparation works, a		
protocol for the procedures to be followed for minimising any		

adverse impact that the warning signals emitted by reversing vehicles may have on residential amenity and for minimising noise and air pollution from any HGV traffic queuing on the access road shall have been submitted to and have had the written approval of the Local Planning Authority. The	These protocol details were agreed 13th March	Approved
arrangements that are approved shall be implemented and maintained throughout the life of the site.		
OPERATIONAL ODOUR, LITTER AND DUST MANAGEMENT PLAN (23)An Odour, Litter and Dust Management Plan shall be submitted in writing and approved by the Local Planning Authority prior to the works comprised within the area delineated as Stage 2 on drawing number 009-02-D123356-406 (the main construction works) and the approved Plan shall be adhered to at all times during the operation of the plant. This shall include but not be limited to:-	Details requested by email 16 th May and draft scheme received for informal comment on 14 th June. Applicants met PPS Unit end of 27 th June and submitted revised draft scheme on 12 th July. PPS Unit considered draft scheme and applicant thereafter given informal responses on 30 th July and 3 rd August. Submission 3 rd August, concerns expressed 9 th August led to additional information received 10 th August and plan	Approved
 The restrictions over outdoor storage of waste and the waste sorting location The covering requirements of vehicles The control of doors to the tipping hall to ensure that they remain closed at all times when not in use, or not accepting deliveries of waste. The details of access road odour control measures. 	approved 10 th August 2012.	
NOISE MITIGATION –ACOUSTIC BARRIERS AND LOUDSPEAKERS		
(24)Acoustic barriers shall be erected adjacent to the site access road in the locations to be agreed in writing by the Local Planning Authority as part of development within the	Details approved 7th March 2012	Approved

i formed ing Compilan	ce with Conditions and Clauses
area delineated as stage I on drawing number 009-02-	
D123356-406 (the Base Enhancement Works) and along the	
northern boundary of the proposed Maintenance Lay down	
Area (west of the Workshop building) as part of development	
within the area delineated as stage 2 on drawing number 009-	
02-D123356-406 (the Main Construction Works) in	
accordance with full detailed specifications having the prior	
written approval of the local planning authority. The barriers	
shall be maintained in place for the life of the plant. Any public	
address system or loudspeakers used within the site boundary	
shall not be audible beyond the site boundary.	
WORKSHOP OPERATION	
(25)The workshop shall not be operational between the hours	Not built yetNo check required yet
of 23:01 to 06:59. Any opening (windows and doors) shall	
remain closed during use of the workshop.	
NOISE MITIGATION DURING PERIODS OF SHUT DOWN	
(26)In accordance with section 14.6.64 of the ES, no balin	
storage of wastes shall take place on the site other than	Not built yetNo check required yet
periods of breakdown, planned shutdown or maintenance of	
facility.	
OPERATIONAL TONAL NOISE	
(27)There shall be no tonal element to the noise emitted from	Not built yetNo check required yet
the plant during operation at night (23:01hrs to 06:59hrs), as	
measured by the methodology set out within BS 7445.	
OPERATIONAL NOISE LEVELS	
(28)The rating level of the noise emitted from the site shall	Not built yetNo check required yet

	CO WIGHT COHOLOGIS MILE CHARGES
not exceed the existing background noise level values	
reported at the receptors identified in the ES by more than 5	
dBA at the relevant time of day (07:00 to 23:00) or night time	
(23:01 to 06:59). The noise levels shall be determined and the	
assessment shall be made according to BS 4142:1997. The	
application or otherwise of an acoustic character correction in	
order to determine the rating level shall be in line with the	
advice of BS 4142, with any discrete note assessed as per the	
advice on tonality of the note to section 4.1.2 of BS 7445:1994.	
HANDLING OF WASTE AND RECYCLABLE MATERIALS	
(29)No waste or recyclable materials shall be unloaded, or	
loaded other than within the building. Details of the layout and	Not built yetNo check required yet
location of such loading/unloading areas within the building	
shall be submitted to and approved in writing by the LPA and	
thereafter those areas shall not be used for any other purpose	
unless a suitable alternative area is provided	
IMPORT/EXPORT HOURS	
(30)For the purpose of this condition the import/export	Not built yetNo check required yet
hours are those hours where the facility is open to receive	
deliveries from refuse collection vehicles from any	
sources, local authority, commercial and industrial	
sources. This includes delivery of products (such as	
materials for normal operation and waste products) to the	
site and removal of bottom ash and APC residue from the	
site. Any exception to these hours shall only be with	
the prior written approval of the Local Planning	
Authority, and following a review which shall be carried	
out with the Local Planning Authority after a period of 2	
years from the plant being first brought into use. The	

procedures for this review shall have had the written	
agreement of the Local Planning Authority prior	
to the commencement of development. The opening hours are	
 Monday to Friday 	
08.00 – 19.00	
 Saturday 	
08.00 – 18.00	
Sunday	
10.00 – 16.00	
Bank Holidays (except Christmas Day and Boxing	
10.00 – 16.00	
Christmas Day	
Closed	
Boxing Day	
10.00 – 16.00	
No HGV vehicles shall enter or leave the Site outside	
times.	
NOISE MONITORING ARRANGEMENTS	
(31)A schedule of proposed noise verification monitoring shall Not built yetNo check required yet	
be submitted to, and agreed in writing by the Local Planning	
Authority prior to the plant being brought into use. The	
schedule shall include, but shall not be limited to, a	
requirement to monitor within three months of the	
completion of the commissioning phase of the Energy from	
Waste Facility and at regular intervals thereafter. Noise	
measurements during monitoring shall be undertaken at the	
site for a continuous 24 hour period by a competent person	
during suitable weather conditions. The results shall be	
submitted to the Local Planning Authority for consideration in	

assaudance with appropriate set out in the approved		<u> </u>
accordance with arrangements set out in the approved		
schedule.		
VEHICLE SHEETING REQUIREMENTS		
(32)No waste materials shall be imported to the Site and no		
waste or recyclable materials shall be exported from the Site		
other than in vehicles which are enclosed, sheeted, netted, or		
equipped with sealed containers. No Air Pollution Control		
Residue shall be exported from the Site other than in sealed		
containers, During the site preparation and construction phase		
of the development, all open-bodied HGVs carrying loose		
aggregate, cement, soil or other potentially loose or dust		
generating material into or out of the Site shall be sheeted.		
STREET DETAILS (STAGE I)		
(33)No development within the area delineated as Stage I on	Details agreed 7th March and 14th May subject to:	
drawing number 009-02-D123356-406 (the Base Enhancement	1.The proposed trees and hedges to be planted in the	Approved
Works) shall take place until details of the design, layout,	locations shown on drawing 47031683-300 Rev C shall be	
levels, gradients, materials and method of construction and	planted within the first planting season following the felling of	
drainage of all roads and footways forming that part of the	any of the eight avenue trees identified for felling to facilitate	
development have been submitted to and approved in writing	the road widening scheme in this area and the trees identified	
by the Local Planning Authority. The development shall take	for protection shall be fenced prior to the commencement of	
place in accordance with those approved plans.	development in accordance with the details shown on the	
	drawing.	
	(Check protection measures when undertaking Site visits	
	shortly)	
	2. A revised detailed plan of the proposed car park bays SW	
	of the proposed weighbridge and SE of the proposed new	
	bridge deck being submitted to, and approved in writing by	
	the lpa, prior to the commencement of stage 2 works.	
	(Notice given on 13th July that the parking area in the vicinity	
	(Series and Jany and Farming at each free may	1

	ce with Conditions and Clauses	
	of the weighbridge would be reconfigured and revised layout submitted 17th July. It was approved 31st July 2012.	Approved
STREET DETAILS (STAGE 2) (34)No development within the area delineated as Stage 2 on drawing number 009-02-D123356-406 (the Main Construction Works) shall take place until details of the design, layout, levels, gradients, materials and method of construction and drainage of all roads and footways forming that part of the development have been submitted to and approved in writing by the Local Planning Authority. The Energy from Waste plant shall not be brought into use until all roads and footways forming part of the Stage 2 works have been completed in accordance with the approved details.	Details received by hand 19 th June and applicants advised of Transport Unit concerns on 28 th June. Reminder sent 17 th July and response received 30 th July and clarification was sought about revised plans 30 th July. Details approved 3 rd August 2012 subject to: 1) All footways within the site beyond the bridge (and in particular the combined footway/cycleway) shall be a minimum of 2m in width. 2) Detailed measures shall be taken to make it clear to drivers that there is a change in vehicular priority at the junction between the HGV vehicles leaving the tipping hall and cars leaving the car park. Such measures shall include at least a red stop sign together with white lining and STOP lettering on the road surface and such shall be laid out to the satisfaction of the local planning authority prior to the plant being brought into use.	Approved
CONSTRUCTION TRAFFIC MANAGEMENT PLAN (CTMP) (35)The construction of the development hereby proposed shall not commence until there has been submitted to and approved in writing by the Local Planning Authority (who shall consult with the Highways Agency) a Construction Traffic Management Plan (CTMP). The said CTMP shall be submitted within I month of the commencement of the Base	Details approved 7 th March 2012 – (see S106 S3 for Construction Workers Travel Plan details)	Approved

o	ce with Conditions and Clauses	
Enhancement Works (Stage I) and shall include details of		
construction vehicle movements including number, type and		
size of vehicle; construction operation hours; routes being		
used by construction traffic; contractors car parking		
arrangements and details of the consideration of the use of		
alternative modes of transport for the delivery of bulky items.		
The construction of the development hereby permitted shall		
be carried out strictly in accordance with the approved CTMP.		
ACCESS – CONTRACTORS		
(36)Prior to the commencement of works within the area		
delineated as Stage I (Base Enhancement Works), an adequate	Details approved 7 th March 2012	Approved
road access for use by contractors with an appropriate		
standard of visibility shall be formed to the satisfaction of the		
Local Planning Authority and connected to any adjoining		
highway in a position and manner to be agreed in writing with		
the Local Planning Authority.		
PEDESTRIAN/CYCLE ACCESS		
(37)The Energy from Waste plant shall not be brought into		
use until a means of access for both pedestrians and cyclists	Not built yetNo check required yet	
has been constructed in accordance with the approved plans.		
CAR PARKING PROVISION		
(38)The Energy from Waste plant shall not be brought into		
use until space for a maximum of 51 cars to be parked has	Not built yetNo check required yet	
been laid out within the site in accordance with details		
previously submitted to and approved in writing by the Local		
Planning Authority Reason. The car parking spaces shall		
thereafter be retained for that purpose and shall not be used		
for any other purpose.		
CYCLE PROVISION		

1 10111101 1110 0 0 1111 11111111		
(39) The Energy from Waste plant shall not be brought into use until space has been laid out within the site in accordance with details previously submitted to and approved in writing by the Local Planning Authority in order to allow a total of 10 bicycles to be parked.	Not built yetNo check required yet	
CYCLE STORAGE (40)The secure area for the storage of cycles shown on the approved plan shall remain available for its intended purpose and shall not be used for any other purpose without the prior consent of the Local Planning Authority.	Not built yetNo check required yet	
LOADING AND UNLOADING PROVISION (41)The Energy from Waste plant shall not be brought into use until adequate provision has been made to enable delivery/collection vehicles to be loaded and unloaded within the site in accordance with details previously submitted to and approved in writing by the Local Planning Authority.	Not built yetNo check required yet	
HGV ROUTE PLAN (42)No development shall commence until a scheme showing the details of the HGV routes that will be used by HGVs during the construction period and MSW and C&I waste vehicles delivering to the plant (including from within the Dockyard) has been submitted to the Local Planning Authority for approval. The plant shall thereafter operate in accordance with the approved scheme.	Details approved 7 th March 2012. The temporary HGV Route signing for the construction phase accepted by email on 17 th July.	Approved
C&I WASTE DELIVERY VEHICLES (43)No waste delivery vehicles of less than 4 tonnes nett payload will be permitted to deliver Commercial &Industrial waste to the EfW plant.	Not built yetNo check required yet	
C&I WASTE DELIVERY VEHICLES (43)No waste delivery vehicles of less than 4 tonnes nett payload will be permitted to deliver Commercial &Industrial	Not built yetNo check required yet	

	ce with Conditions and Clauses	
(44)No works shall commence on-site until details of a scheme		
of improvements to the junction of the A38 Parkway with	Details approved 7 th March 2012	
Weston Mill Drive have been submitted to both the Secretary	(On 13th July e-mail received stating that the Highways	Approved
of State for Transport and Local Highway Authority for	Agency had confirmed completion of the S6 Agreement for	
approval. The said improvements to both the East and	Weston Mill Junction and that the PCC Local Highway	
Westbound off-slips (as indicated on SW/URS Drg. No. PA24B	Authority had completed the associated Section 278	
Rev.B) are required to address known accident problems and	Agreement for the works to the Highway. Checked and	
shall be delivered within 6 months of the commencement of	agreed 10th August 2012).	
the Stage I Construction Works (Base Enhancement Works		
as shown on Drg. No. 009-02-D123356-406).		
GRAMPIAN CONDITION - WESTON MILL		
DRIVE/WOLSELEY ROAD JUNCTION		
(45)No works shall take place on the area identified as Stage 2	Letter dated 14th August with list of previously submitted and	
of the construction phase (Main Construction Works as	approved drawings of 10th and 23rd February 2012 and	
indicated on Drg. No. 009-02-D123356-406) until	explanation of an oversight relating to the previous	
alterations/improvements have been undertaken to the	submissionsapproved 15 th August subject to:	Approved
signalised junction of Wolseley Road with Weston Mill Drive	I) The signals shall be in operation to the satisfaction of	
in order to allow it to be operationally linked to the new	the local planning authority for the use of all site	
signalised right turn on the Dockyard Access Road North in	construction vehicle traffic within 6 weeks of this	
accordance with details to be submitted to and approved in	consent. In the event that the connection is not	
writing by the Local Planning Authority. Such improvements to	operational to the local planning authority's satisfaction	
the junction shall include the provision of pedestrian crossing	by that date there shall be no further construction	
facilities across the south western arm of the junction and	vehicle traffic to the site until such time as the local	
modifications to existing kerbed islands to create 2 no. 3m	planning authority gives its written approval.	
wide approach lanes.		
	Advised by PCC Transport Unit that the linked traffic signals	
	were operational by the 26 th September deadline.	
HIGHWAYS AGENCY DIRECTION I		
	I	I

(46)No works shall commence on-site until details of a scheme of improvements to the junction of the A38 Parkway with Weston Mill Drive as generally shown on URS/Scott Wilson's Drawing no. PA24B Rev. B dated 19 October 2011 have been Agency had confirmed completion of the S6 Agreement for	Approved
submitted to and approved in writing by Plymouth City Council as local planning authority (who shall consult with the Highways Agency on behalf of the Secretary of State for Transport). The "Main Construction Works" on the site shall not commence until the approved improvement scheme has been constructed and completed to the satisfaction of Plymouth City Council as local planning authority (who shall consult with the Highways Agency on behalf of the Secretary of State for Transport). The "Main Construction Works" shall comprise all other works except those referred to as the "Base Enhancement Works". The "Base Enhancement Works" shall comprise the construction of the main access road; the Bull Point Access Road; the perimeter security fence; and the establishment of the site compound on "Table Top Mountain";	
· · · · · · · · · · · · · · · · · · ·	
HIGHWAYS AGENCY DIRECTION 2 (47)The development hereby proposed shall not be permitted to generate more than 290 two-way heavy goods vehicles movements per 24 hr period on the Local or Strategic Road Networks without the prior consent of the Local Planning Authority (who shall consult with the Highways Agency on behalf of the Secretary of State for Transport).	
HIGHWAYS AGENCY DIRECTION 3	

	ce with Conditions and Clauses	
(48)No part of the development hereby approved shall commence until a Site Construction Method Statement or Construction Management Plan has been submitted to and approved in writing by the Local Planning Authority (who shall consult with the Highways Agency on behalf of the Secretary of State for Transport). The method statement/management plan shall include details of the following: on-site construction worker parking;	Details approved 7 th March 2012	Approved
 anticipated number, frequency and size of construction vehicles entering/exiting the site; delivery times of construction material; construction operating hours Such details shall be implemented or phasing agreed in writing, prior to the commencement of works on site and thereafter retained for the duration of the work.		
HIGHWAYS AGENCY DIRECTION 4 (49)No part of the development hereby approved shall be occupied or brought into it's intended use until a comprehensive Travel Plan has been submitted to and approved in writing by the Local Planning Authority (who shall consult with the Highways Agency on behalf of the Secretary of State for Transport), developed for all elements of the development hereby permitted. The Travel Plan will need to be prepared for all elements of the development hereby approved and shall be prepared in line with prevailing policy and best practice and shall include as a minimum:	No check required yet	

Monitoring Compliance with Conditions and Clauses

•	The identification of targets for trip reduction and
	modal shift

- The methods to be employed to meet these targets
- The mechanisms for monitoring and review
- The mechanisms for reporting
- The penalties to be applied in the event that targets are not met
- The mechanisms for mitigation
- Implementation of the travel plan to an agreed timescale or timetable and its operation thereafter
- Mechanisms to secure variations to the Travel Plan following monitoring and reviews

A review of the travel plan targets shall be undertaken within 3 months of occupation of the development and on an annual basis thereafter at the time of submission of the Annual Travel Plan Report.

LANDSCAPING

(50)Prior to the commencement of the development hereby permitted, a detailed landscaping and aftercare scheme for the Site (the scheme), based on the approved Landscape Masterplan Revised – Sep 2011 plan PA17 R (and landscape drawings PA 18A,B,C,D and E) and the Landscape Strategy in the approved Design and Access Statement shall be submitted for the written approval of the Local Planning Authority. These details shall include detailed planting plans noting species and plant size and proposed numbers for all areas ;proposed finished levels, means of enclosure, hard surface materials and minor artefacts such as the terrace sculptures and furniture.

Details approved 7th March 2012 subject to:

The programme of landscape works shall be carried out in accordance with the strategy agreed with the local planning authority and the notes on the drawings 009/02/D123356-500 Rev A and -001 rev Z which broadly refer to the timing of planting works except that the proposed shrubs, trees and hedges to be planted east of the railway embankment in the locations shown on drawings 009/02/D123356-001-Z and 500 - A shall be planted within the first planting season following

Approved

	the felling of any of the existing creek-side trees to facilitate
	the construction of the new access road (or at an alternative
	early stage as agreed in writing by the local planning authority)
	and the trees identified for protection shall be protected in
	accordance with the details shown on the submitted drawings. (Check when undertaking Site visits shortly)
C022LANDSCAPE WORKS IMPLEMENTATION	
(51)All hard and soft landscape works shall be carried out in	Check when undertaking Site visits
accordance with the approved details. The works shall be	
carried out prior to the occupation of any part of the	
development or in accordance with the programme agreed	
with the Local Planning Authority.	
APPEARANCE OF THE SITE	
(52) The buildings, structures, perimeter security fencing, gates	NIs shoot neguined use
and hard-surfaces shall be completed in accordance with the	No check required yet
approved plans before the date when commissioning commences except for the roof terrace which shall be laid in	
accordance with the approved plans no later than the first	
planting season following the date when commissioning	
commences. Thereafter the buildings, structures, perimeter	
security fencing, gates, hard-surfaces and roof terrace shall be	
retained for purpose for the duration of the development	
hereby permitted.	
LIGHTING	
(53)Permanent lighting on the Site shall be installed and	
maintained in accordance with the Lighting Scheme described	Not built yetNo check required yet
in the Design and Access Statement and thereafter retained.	

Details of any floodlighting shall be submitted to and approved in writing by the Local Planning Authority before the use hereby permitted commences Development shall be carried out in accordance with the approved details.		
TELECOMMUNICATIONS SYSTEMS (54)Notwithstanding the provisions of the Town and Country Planning (General Permitted Development) Order 1995 (or any order revoking and re-enacting that Order with or without modification), no structures, satellite antennae, apparatus or any plant in connection with telecommunication systems shall be installed on the Site, without the prior written	Not built yetNo check required yet	
approval of the Local Planning Authority. CESSATION AND DECOMMISSIONING ENVIRONMENTAL MANAGEMENT PLAN (DEMP) (55)Not less than 2 years prior to the planned cessation of the operations hereby permitted, written notice of the planned cessation shall be given to the Local Planning Authority. Not less than 18 months prior to the planned cessation of the operations hereby permitted, a Decommissioning Environmental Management Plan (DEMP) shall be submitted for the written approval of the Local Planning Authority. The DEMP shall include the following details: a) the demolition/dismantling and removal of the plant and buildings; b) site waste management including measures to recycle materials on the Site c) hours of working;	Not built yet	

Thomas Compilan	ce with Conditions and Clauses	
d) car parking arrangements;		
e) traffic management;		
f) decommissioning worker accommodation and support		
facilities and their means of enclosure;		
g) measures to control lighting, noise, dust, odours and fumes		
in order to minimise the adverse effects on the amenity of		
neighbours;		
h) temporary storage compounds and stockpile areas;		
i) measures to prevent mud and debris being deposited on the		
highway;		
j) measures to protect trees and hedgerows;		
k) temporary fencing;		
I) measures to minimise the pollution of surface and ground		
water		
m) measures to inform visitors and liaise with neighbours;		
n) a restoration scheme; and		
o) a programme for implementation.		
Decommissioning shall not commence until the DEMP has		
been approved in writing and the Site shall be decommissioned		
and restored in accordance with the approved DEMP.		
AMENITY COMPLAINTS PROTOCOL		
(56)No development shall take place at the site until a		
protocol for the recording and investigation of all noise and	Details approved 13th March 2012	Approved
nuisance complaints associated with the development has been		
submitted to and have had written approval of the Local		
Planning Authority. The approved protocol shall be		
implemented and maintained throughout the life of the		
development in full accordance with the approved details.		

MARINE LITTER MONITORING AND REMOVAL		
(57)A scheme of marine litter monitoring and removal shall be		
submitted to and approved by the Local Planning Authority 3	Details in respect of potential submission received 22 nd August	
months following the commencement of the main	for informal comment responded 30th August.	Awaited
constructional works. This scheme is to periodically record		
the levels of litter within zone identified between Points A, B		
and C inclusive within Weston Mill Creek as identified on the		
attached condition plan one. Twice yearly a comprehensive		
clearance of all ecologically undesirable debris shall take place		
from the defined area. Records of marine litter quanta shall be		
maintained at the EfW CHP facility and made available to the		
Local Planning Authority on request. A marine litter annual		
report shall be provided for the Local Planning Authority		
summarising the outputs and this shall be provided on the		
dedicated community web site (see schedule 5 in the 106		
Agreement). It is understood that the developer may not be		
solely responsible for all or any occurrence of marine litter		
within the blue area here indicated.		
SURFACE WATER RUNOFF		
(58)A scheme of monitoring the surface water runoff shall be	(Draft monitoring scheme submitted for informal comment	
submitted to and approved by the Local planning Authority	22 nd June and EA consulted and applicants advised informally of	
prior to the commencement of the main constructional works.	acceptability on 13th July). Formal submission made 17th July,	Approved
This scheme is to periodically record the levels of suspended	views of EA awaited and approval issued 3 rd August 2012.	
solids, pH, biochemical oxygen demand and visual appearance		
of the surface water runoff from the development site for a		
period of one year from commencement of operation.		
Records shall be maintained at the EfW CHP facility and made		
available to the local Planning Authority and the Environment		
Agency on request. Any variations from the norm shall be		

notified to the Local Planning Authority and the Environment	
Agency and the EFW CHP facility. Data shall be provided on	I
the community web site (see schedule 8 of the 106	I
Agreement).	I
During the main constructional works development the	I
developer is to carry out daily visual observations of the	I
boundary of the construction site in order to monitor the	I
quality of the water runoff from the site. In the case of any	I
pollution from the construction site being seen, steps must be	I
taken immediately to prevent the water from entering the	I
drainage system and the Environment Agency must be	I
informed.	I

STANDARD OF DEVELOPMENT (59)The Energy from Waste plant shall achieve a quality index score of no less than 100 under normal operating conditions to qualify as Good Quality CHP (under the current Department of Energy and Climate Change Quality Assurance Certification programme). Records shall be kept by the applicants from the commencement of operations to demonstrate that this quality is being achieved in accordance with statements of performance validated under the Quality Assurance Programme (or such other scheme that may subsequently supersede this programme as approved by the Local Planning Authority). The certification records shall be made available to the Local Planning Authority within 7 days of a written request from the Local Planning Authority.	Certification records approved by email 13 th March but future certification records would be needed when the plant is built.	Approved
S106 PAYMENTS	COMMENTS	STATUS
Schedule 2 Clause 1.1 -£500,000 First Low Carbon	PAID (next payment to be April 2013)	
Infrastructure Contribution Paid	Anna a said a	
Schedule 2 Clause 6.5a -£3,000 MVV Construction Trade	MVV confirmed 3 rd September that they had sent the	

Schedule 2 Clause 6.5b - £3,000 Supplier Construction Trade		
Apprenticeship (every subcontractor> £20m, if the sub-		
contractor agrees) (per year).		
Schedule 2 Clause 7.1 - £5,000 Operational Apprenticeships		
(per year)		
Schedule 2 Clause 8.2 - £5,000 Bursary for local student (per		
year during operational life of the facility)		
Schedule 3 Clause 1.1 - £100,000 Initial Weston Mill Drive	PAID	
Contribution paid		
Schedule 3 Clause 2.1 - £68,000 Low Noise Surface	PAID	
Contribution PAID		
Schedule 3 Clause 3.1 - £14,000 Travel Plan Sum (bank	PAID	
deposit)		
Schedule 3 Clause 4.2 - £20,000 Construction Works Travel	PAID	
Plan Sum (bank deposit)		
Schedule 4 Clause 1.6 Savage Road land maintenance £96,000	Due 24 th December 2013	
Schedule 4 Clause 2.1 - £390,000 Visual Impact Mitigation	PAID (Scheme to be agreed by NYCT)	
Contribution PAID		
Schedule 4 Clause 3.1 - £100,000 First Biodiversity	PAID	
Contribution PAID		
Schedule 5 Clause 2.5 - £5,000 Weston Mill School Air Quality	PAID	
Protection Paid		
Schedule 5 Clause 4.1 - £1,000 Computer Facilities Sum Paid	PAID	
Schedule 5 Clause 2.4 -£10,000 NO2 diffusion tubes	Due from commissioning date	
Schedule 5 Clause 2.4- £65,000 Air Quality Monitoring	Due from operational date	
Equipment		
Schedule 5 Clause 3.1 £5,000 complaint administration and		
attendance costs (£200/meeting –PPS Unit)		

Schedule 6 Clause 2.1 - £10,000 North Yard Community Trust	PAID	
Administration Contribution Paid		
Schedule 6 Clause 3.1 - £150,000 First Community Fund	PAID	
Contribution PAID		
Schedule 8 Clause 1.1 - £24,210 Management Fee Paid	PAID	
	Payment monitoring procedures still being improved following email to MVV 24 th May.	
S106 SCHEMES	COMMENTS	STATUS
S2 Clause 2 District Heating Network - Awaited		
S2 Clause 4 Devonport Dockyard Naval Base Energy		
Monitoring Scheme Awaited before operational date (includes		
connections to Fleet accommodation Centre and Help for		
Heroes swimming pool)		
S2 Clause 6 Local Employment Scheme- (includes requirement	Doc.110512- clean submitted 3 rd May in accordance with 6.1	
for annual summary report)	and revised 11 May – Applicants agreed 28th May to revise it	
	further (with statements addressing some concerns) and it	
	was revised by applicants following comments and re-	
	submitted 7th June 2012. (LPA confirmed that reasonable	
	endeavors were being taken by the applicant to finalise the	Approved
	scheme in accordance with clause 6.2. Discussed with local	
	members 12 th June). Approved 15 th June 2012.	
S3 Clause 4 Construction Workers Travel Plan		
33 Clause 4 Construction vyorkers Travel Flan	The precedures and plan in document 000313 approved 7th	Approved
	The procedures and plan in document 080212 approved 7 th March 2012. An informal update submitted 10 th May –	Approved
	response given 22 nd May –shuttle bus details still Awaited	
	response given 22 may -shuttle bus details still Awaited	

	ice with Conditions and Clauses	
S3 Clause 5 Variable Pricing Structure Awaited		
S4 Clause I Savage Road Land Works and Management Plan		
Awaited (by February 2013)		
S4 Clause 2 Visual Impact Mitigation Scheme	Required by February 2013 in consultation with NYCT	
S4 Clause 4 Ecological Mitigation Enhancement Management Plan –	Draft received 14 th May (CD) response given 23 rd May and revised draft received 15 th June and response given 19 th June. Formal submission received 16 th July and Addendum received 3 rd August. Approved 6 th August 2012	Approved
S5 Clause I Noise Management Plan	Draft received 14 th May (CD) – response given 23 rd May and	
S5 Clause 2 Air Quality Management Plan	meeting took place with PPS Unit 27 th June Applicants submitted informal draft of scheme 17 th July and response to it given 1 st August. Received 2 nd August and approved 10 th	Approved
	August.	7 tpp: 0 vou
	Noise Management Steering Group currently being set up Air Quality monitoring –operational stage	
S6 Clause I North Yard Community Trust Scheme	submitted 4th May –	
	Discussed with local members 12 th June and the applicants were advised how they might revise their formal submission on 18 th June.)Re-submission received 26 th June approved 4 th July.	Approved
S7 Clause I Education Programme Awaited		

OTHER S106 REQUIREMENTS		
S6 Clause 2 North Yard Community Trust Venue		
S7 Clause 2 Appointment of Community Liaison Manager -	Appointed 5 th March 2012	Appointed